COMMERCIAL SERVICING/COMMISSIONING RECORD

(USE THIS FORM FOR NON-DOMESTIC INSTALLATIONS ONLY)

Serial No: C1C 0177181

REGISTERED BUSINESS DETAILS

Reg No: 574539

Gas Engineer: Sam Frey

Gas Safe registered engineer No: 574539

Company: Sam Frey plumbing & Heating LTD

Address: Glenvue hallatrow hill hallatrow

Postcode: BS39 6EE Tel No: 07714276376

DECLARATION OF GAS SAFETY

I confirm that all the work described on this form has been satisfactorily completed in accordance with the current Gas Safety (Installation and Use) Regulations, industry standards and procedures.

Gas Engineer's signature S. Frey Date: 1/6/21

INSPECTION/INSTALLATION ADDRESS

Name & Title: Midsomer Norton rugby club

Address: Norton Down, playing fields, midsomer norton

Post Code: BA3 2UE Tel:

Issued to (print name): Date: 1/6/21

CUSTOMER'S NAME & ADDRESS (if different from Inspection/Installation)

Name & Title:

Address:

Post Code: Tel:

APPLIANCE DETAILS

	No. 1	No. 2	No. 3
Location:	kit room		
Type:	Boiler		
Model:	eco tech pro 24		
Serial No:	21142806100116891300-		
Burner manufacturer (if different):	-327766N4		
Flue type:	R.S		

COMBUSTION CHECKS

Appliance No.	No. 1		No. 2		No. 3	
Firing Mode	Low	High	Low	High	Low	High
Heat input rating (kW)	6	25				
Gas burner pressure (mbar)						
Gas rate (m^3/hr)	.61	2.58				
Air/gas ratio control setting						
Ambient (room) temperature (°C)	20	20				
Flue gas temperature (°C)	35	63				
Flue gas temperature net (°C)	15	43				
Flue draught pressure (mbar)						
Oxygen (O_2) %	6	5.4				
Carbon Monoxide (CO) ppm	20	106				
Carbon Dioxide (CO_2) %	8.9	9.0				
NO_X %						
Excess air %						
CO/CO_2 - Ratio	.0008	.0011				
Gross efficiency %	101	98				
CO flue dilution ppm						

ADDITIONAL CHECKS (Yes/No/NA)

	No. 1	No. 2	No. 3
Flue flow test satisfactory	N/A		
Spillage test satisfactory	N/A		
Ventilation satisfactory (see also GENERAL SAFETY CHECKS)	Yes		
Air/gas pressure switch operating correctly	N/A		
Flame proving/safety devices operating correctly	Yes		
Burner lock-out time (seconds)	30		
Temperature and limit thermostats operating correctly	Yes		
Appliance serviced	Yes		

DETAILS OF REMEDIAL WORK REQUIRED:

DETAILS OF WORK DONE:

GENERAL SAFETY CHECKS (Yes/No/NA)

Gas booster(s)/compressor(s) operating correctly?	N/A
Gas installation tightness test carried out? (if yes see separate form)	No
Gas installation pipework adequately supported?	YES
Gas installation pipework sleeved/labelled/painted as necessary?	Yes
Flue system installed in accordance with appropriate standards?	Yes
Flue termination(s) satisfactory?	Yes
Fan-flue interlock operating correctly?	N/A

VENTILATION TYPE Natural - Go to item 1 Mechanical - go to item 2

1. Plant room/compartment ventilation	low-level free area (cm^2)	.0
	high-level free area (cm^2)	0
All ventilation grilles clear and unobstructed?		N/A
2. Mechanical ventilation flow rate	inlet (m^3/s)	N/A
	extract (m^3/s)	N/A
Mechanical ventilation interlock operating correctly?		N/A
All ventilation grilles clear and unobstructed?		N/A

SAFETY INFORMATION

Has a Warning/Advice Notice been raised?	No
Have warning labels been attached?	No
Has responsible person been advised?	N/A